

**Land off High Street, Colney
Heath**

**British Standards 5837:2012 Tree
Survey: Arboricultural Impact
Assessment, Method Statement and
Tree Protection Plan**



Client:

Tarmac Limited

Report Reference:

RSE_5500_01_V1

Issue Date:

January 2022

East Midlands:

Osprey House
Merlin Way
Ilkeston
Derbyshire
DE7 4RA
[T] 0115 930 2493
(Issuing Office)

West Midlands:

Chase View Barn
Dunston Business Village
Stafford Road
Stafford
Staffordshire
ST18 9AB
[T] 01785 711 575

info@rammsanderson.com

www.rammsanderson.com

Project Details

Client: Tarmac Limited

Project: Land off High Street, Colney Heath

Reference RSE_5500_01_V1


Report Title BS 5837:2012 Tree Survey, Arboricultural Impact Assessment (AIA), Arboricultural Method Statement (AMS) & Tree Protection Plan (TPP)

DISCLOSURE:

The information provided within this report has been prepared and provided as true and in accordance with the Chartered Institute of Ecology and Environmental Management's (CIEEM) Code of Professional Conduct. It is intended for the sole use of the Client and their agents in accordance with the agreement under which our services were performed. Unauthorised communication, reproduction or usage of this report by any party other than the aforementioned is prohibited. No warranty, express or implied, is made as to the advice in this report or any other service provided by RammSanderson Ecology Ltd. This report has been prepared by an ecological specialist and does not purport to provide legal advice. RammSanderson is a trading name of RammSanderson Ecology Limited, as registered in England & Wales (Company No.: 8999992).



Document Control

| | | | | |
|---------------------|---|---------------------------|--|------------|
| Originated: | Will Leaning BSc (Hons) MSc | Arboriculturist |  | 26/01/2022 |
| Technical Reviewed: | Jake Mellor BA (Hons) FdSc, MAborA | Senior Arboriculturist |  | 31/01/2022 |
| Reviewed: | Oliver Ramm BSc MCIEM | Director |  | 31/01/2022 |
| Issued to Client: | Will Leaning BSc (Hons) MSc | Arboriculturist |  | 31/01/2022 |

1 EXECUTIVE SUMMARY

- i RammSanderson Ecology Ltd was instructed by to carry out an assessment of trees at Land off High Street, Colney Heath, which follows the guidance of British Standards 5837:2012 'Trees in relation to design, demolition and construction – Recommendations', and to provide a report on the arboricultural implications to the proposed development of the site.
- ii The current development proposals are for a collection of residential developments with associated vehicle parking and green space, including a large pond.
- iii A current topographical survey of the site in AutoCAD format has been provided and this formed the basis for the Tree Constraints Plan.
- iv Following consultation with the project Architects regarding the arboricultural constraints, a site layout plan has been produced which is considered represent the most appropriate integration between the new buildings and existing trees. A provided AutoCAD copy of this proposed site plan (Drawing Number: TARC3006-4001-E Illustrative Layout- A3 Landscape) has been considered during the Arboricultural Impact Assessment and used to produce Tree Protection Plan.
- v The content and scope of this report is listed below:
 - BS 5837:2012 Tree Survey and Categorisation
 - Arboricultural Impact Assessment
 - Arboricultural Method Statement
 - Tree Protection Plan

1.1 Findings and Recommendations

- i The survey assessed 23 individual trees, 8 groups of trees, and five hedgerows.
- ii There are currently no tree preservation orders (TPO) at this location and the site is not situated within a conservation area. Therefore, none of the trees detailed within this report were subject to statutory protection at the time of the survey.
- iii Two individual trees and sections of three groups are recommended for removal to facilitate the proposed development. These will allow for the construction and passage of new pathways on the southern border of the site. The removals are minor and are not expected to significantly impact upon the amenity value of such groups given their position and limited size.
- iv It is recommended that temporary protective fencing is erected in order to create a construction exclusion zone which adequately protects the retained trees from damage during the construction works. This fencing should be erected at the outset of the development before any activities are carried out or materials/plant is brought onto the site. For full details see the Tree Protection Plan (Appendix D).
- v Any tree works detailed in the Tree Survey Schedule at Appendix A have been identified solely in the context of the sites current use and would be considered good arboricultural management irrespective of any development proposals. It should not be inferred that any such recommended tree works are necessary to implement the proposed development.

CONTENTS

| | | |
|----------|--|-----------|
| 1 | EXECUTIVE SUMMARY | 3 |
| 1.1 | FINDINGS AND RECOMMENDATIONS | 3 |
| 2 | INTRODUCTION AND BACKGROUND | 6 |
| 2.1 | PURPOSE AND SCOPE OF THIS REPORT | 6 |
| 2.2 | REGULATORY AND POLICY FRAMEWORK | 6 |
| 2.3 | SITE LOCATION AND CONTEXT | 6 |
| 3 | SURVEY METHODOLOGY | 8 |
| 3.1 | SURVEY METHODS | 8 |
| 4 | LIMITATIONS | 9 |
| 4.1 | SURVEY | 9 |
| 5 | RESULTS | 10 |
| 5.1 | SURVEYORS | 10 |
| 5.2 | STATUTORY TREE PROTECTION | 10 |
| 5.3 | TREE SURVEY | 10 |
| 6 | ARBORICULTURAL IMPACT ASSESSMENT | 12 |
| 6.1 | INTRODUCTION | 12 |
| 6.2 | TREES SUITABLE FOR RETENTION | 12 |
| 6.3 | ROOT PROTECTION AREAS (RPAs) | 12 |
| 6.4 | RECOMMENDATIONS FOR TREE REMOVALS | 12 |
| 6.5 | TREE LOSS EVALUATION | 13 |
| 6.6 | RECOMMENDATIONS FOR TREE PRUNING | 13 |
| 6.7 | TREE PROTECTION PLAN | 13 |
| 6.8 | SHADING | 14 |
| 6.9 | DIRECT DAMAGE | 14 |
| 6.10 | TEMPORARY GROUND PROTECTION | 15 |
| 6.11 | EXCAVATION/GROUND WORKS | 15 |
| 6.12 | CONSTRUCTION WITHIN THE ROOT PROTECTION AREA | 15 |
| 6.13 | HARD SURFACING WITHIN THE ROOT PROTECTION AREA | 16 |
| 6.14 | CONSTRUCTION ACTIVITY | 17 |
| 6.15 | FUTURE PRESSURE FOR TREE PRUNING/REMOVAL | 17 |
| 6.16 | SEASONAL NUISANCE | 17 |
| 6.17 | INFRASTRUCTURE | 17 |
| 6.18 | LANDSCAPING | 18 |

| | | |
|------|--|----|
| 6.19 | ISSUES TO BE ADDRESSED BY AN ARBORICULTURAL METHOD STATEMENT | 19 |
|------|--|----|

7 ARBORICULTURAL METHOD STATEMENT **20**

| | | |
|------|--|----|
| 7.1 | RECOMMENDED TREE WORKS/REMOVALS | 20 |
| 7.2 | SUMMARY OF MITIGATION | 20 |
| 7.3 | ERECTION OF PROTECTIVE FENCING | 20 |
| 7.4 | ADDITIONAL GENERAL PRECAUTIONS OUTSIDE OF THE EXCLUSION ZONE | 22 |
| 7.5 | SITE MONITORING | 22 |
| 7.6 | GROUND WORKS, DEMOLITION & CONSTRUCTION WORKS | 22 |
| 7.7 | SOIL COMPACTION AND REMEDIATION MEASURES | 23 |
| 7.8 | CONTRACTORS STORAGE, PARKING & ACCESS | 23 |
| 7.9 | COMPLETION | 23 |
| 7.10 | TREE PLANTING & AFTER CARE | 23 |
| 7.11 | CONTACTS | 24 |

FIGURES

| | | |
|-----------|--|----|
| FIGURE 1: | SITE LOCATION PLAN | 7 |
| FIGURE 3: | CROSS SECTION ILLUSTRATING A PERMEABLE TARMAC SURFACE FINISH | 16 |
| FIGURE 4: | DEFAULT SPECIFICATION FOR PROTECTIVE BARRIER © BRITISH STANDARDS INSTITUTE | 21 |
| FIGURE 5: | ALTERNATIVE SPECIFICATION FOR PROTECTIVE FENCING © BRITISH STANDARDS INSTITUTE | 21 |

TABLES

| | | |
|----------|--|----|
| TABLE 1: | SUMMARY OF CONDITIONS DURING SURVEY | 10 |
| TABLE 2: | SURVEY RESULTS | 11 |
| TABLE 3: | MINIMUM DISTANCE BETWEEN YOUNG TREES OR NEW PLANTING AND STRUCTURE TO AVOID DIRECT DAMAGE TO A STRUCTURE FROM FUTURE TREE GROWTH | 14 |
| TABLE 4: | TRENCHLESS SOLUTIONS FOR DIFFERING UTILITY APPARATUS INSTALLATION REQUIREMENTS | 18 |
| TABLE 5: | SUMMARY OF RECOMMENDED TREE WORKS | 20 |
| TABLE 6: | SUMMARY OF MITIGATION REQUIREMENTS | 20 |

APPENDICES

| | | |
|-------------|---|----|
| APPENDIX A: | TREE SCHEDULE | 25 |
| APPENDIX B: | KEY TO SPECIES SCIENTIFIC NAMES | 26 |
| APPENDIX C: | TREE CONSTRAINTS PLAN - RSE_5500_TCP_V1 | 27 |
| APPENDIX D: | TREE PROTECTION PLAN - RSE_5500_TPP_V1 | 28 |

2 INTRODUCTION AND BACKGROUND

2.1 Purpose and Scope of this Report

- i This report has been prepared following the guidance within BS 5837:2012 'Trees in relation to design, demolition and construction – Recommendations' Its purpose is to assess the likely arboricultural implications to the development proposals for the site and to be submitted in support of a planning application to the Local Planning Authority seeking consent for these proposals. It also provides arboricultural guidance on how the proposed development can be achieved while minimising any potential detrimental impacts to retained trees.
- ii In preparing this report, consideration has been given to the proposed layout, the condition of the trees, and the final use of the site with a focus on providing a harmonious, balanced environment between the trees, buildings, and the end users of the site.
- iii Whilst not definitive, the findings and any associated recommendations detailed within this report are considered reasonable, practicable, sustainable, and in the interests of promoting good arboricultural management.
- iv Recommendations included within this report are the professional opinion of an experienced Arboriculturist and are the view of RammSanderson Ecology Ltd. This is based on a review of the information provided by the Client, the brief, and a survey of the site. This report pertains to these results only.
- v This report and the survey(s) on which it depends have been carried out by a competent Arboriculturist.


2.2 Regulatory and Policy Framework

- i Part VIII of the Town and Country Planning Act 1990 (as amended) and the Town and Country Planning (Tree Preservation) (England) Regulations 2012 enable a local planning authority to make a Tree Preservation Order (TPO) to protect specific trees, groups of trees, or woodlands in the interests of amenity. A TPO prohibits the cutting down, toppling, lopping, uprooting, wilful damage, and wilful destruction of protected trees without the local planning authority's written consent.
- ii Section 211 of the Town and Country Planning Act 1990 makes provisions to protect trees which are within a conservation area, but not the subject of a TPO. These provisions require anyone intending to carry out works to a tree within a conservation area to give the local planning authority 6 weeks' notice before carrying out certain works unless an exemption applies.
- iii The Forestry Act (1967) requires that a Felling Licence, issued by the Forestry Commission, is obtained before felling trees, unless an exemption applies; such exemptions include felling small quantities of trees (less than 5m³ of timber in any calendar quarter) or felling in specific areas (e.g. gardens).

2.3 Site Location and Context

- i The site comprises of an initial paved road which provides access to the adjacent school and football club, as well as fishing ponds. This road is bounded by hedgerows and trees both within and outside the development area, as well as a fence line. A large arable field is bordered by trees and hedgerows with residential buildings to the southwest and a pub to the south. The arable field continues to the east and south.

Figure 1: Site Location Plan



© Google 2022, Image reproduced under licence from Google EarthPro

3 SURVEY METHODOLOGY

3.1 Survey Methods

- i The site was visited on Tuesday 25th of January, 2022 to carry out an assessment in accordance with BS 5837:2012 – Trees in relation to Design, Demolition and Construction - Recommendations.
- ii The weather at the time was cloudy and cold with a gentle wind and considered to be adequate for conducting the survey during which, the following information was collected:

- Sequential reference number (recorded on the tree survey plan), including reference to type (tree, group, woodland, or hedgerow).
- Species, listed by common name (a key to scientific names is provided at Appendix B).
- Height.
- Stem diameter measured @ 1.5m height (for trees with more than one stem, the combined stem diameter is recorded as per BS5837:2012 Section 4.6).
- Branch spread (measured at the four cardinal points).
- Existing height above ground level of first significant branch.
- Life stage:

Y – Young,
SM – Semi Mature,
EM – Early Mature,
M – Mature,
OM – Over Mature.

- General observations, particularly of structural and/or physiological condition, and/or preliminary management recommendations as appropriate.
- Estimated remaining contribution (future life expectancy) in years (<10, 10+, 20+, 40+);
- Tree quality assessment category grading as per Section 4.5 and Table 1 of BS5837:2012. 'U' or 'A' to 'C' grading with the subcategory 1, 2 or 3 reflecting arboricultural, landscape or cultural values, respectively.

Notes: Only individual trees with a stem diameter of 75mm or greater are included in the survey. It is not always practical or necessary to record individual details for every tree within a group or woodland. Only basic details (height and species) for domestic hedgerows and significant shrubs were recorded. More substantial hedgerows (including evergreen screens) are generally recorded in a similar manner to groups of trees.

- iii The measurement conventions used were as follows:
- Height, crown spread, and crown clearance was recorded to the nearest half metre for dimensions up to 10m and to the nearest whole metre for dimensions over 10m.
 - Stem diameter was recorded in millimetres, rounded to the nearest 10mm.
 - Any estimated dimensions (for offsite or otherwise inaccessible trees where accurate measurements cannot be taken) were clearly identified as such in the tree schedule (Appendix A).
- iv The survey includes all trees plotted on the provided topographical survey. Should any relevant trees on or adjacent to the site have been missed on the topographical survey, these have been included where appropriate. However, the positions indicated on any plans included within this report for all trees not included on the provided topographical survey have been approximated for the purposes of identification only, and if accurate locations are required these should be confirmed on site.

4 LIMITATIONS

4.1 Survey

- i Each of the surveyed trees has been plotted and recorded as an individual tree or a tree group in accordance with the criteria detailed in section 4.4.2.5 of BS 5837:2012.
- ii The information contained within this report is based on the author's knowledge and experience in respect of tree related issues. Whilst the appropriate level of skill and care have been used, no investigative method can eliminate the possibility of obtaining partially imprecise, incomplete, or not fully representative information.
- iii Any survey work undertaken will have been subject to natural limitations, including seasonal and phenological aspects.
- iv Trees were assessed from ground level using the Visual Tree Assessment (VTA) method. The trees included in the survey were not climbed, no samples were removed, and no detailed internal investigation of decay was made.
- v Where other vegetation (e.g. ivy or dense ground cover) prevented full access to any tree, this is noted in the tree survey schedule (Appendix A). Dense ivy cover can prevent full access to a tree and so obscure the presence of cavities or other defects. Any such situations are noted in the tree survey schedule with, where appropriate, recommendations for the ivy to be removed and a re-inspection carried out. No ivy was removed from any tree during the survey.
- vi No liability can be accepted by RammSanderson Ecology Ltd. in respect of the trees unless the recommendations of this report are carried out under their supervision and within their recommended timescales. Acceptance of this report represents an agreement with the guiding principles and the terms listed.
- vii The findings and recommendations contained within this report are, assuming its recommendations are observed, valid for a period of twelve months from the date of survey. Trees are living organisms and their condition can change significantly over a relatively short period of time – good practice dictates they are inspected on a regular basis for reasons of safety.
- viii Any hedgerows within the survey area were assessed solely for their general arboricultural condition and value. Further detailed assessment, following the Hedgerow Regulations 1997, is outside the scope of this report and no attempt has been made during this assessment to classify any hedgerow under the criteria within those Regulations.
- ix Tree rooting characteristics and soils are both enormously variable as are their interactions. This makes any attempts to quantify tree related subsidence risk assessment impossible. No attempt has been made to assess subsidence risk potential nor should any be construed.
- x The report relates only to the trees included within the Tree Schedule (Appendix A).

5 RESULTS

5.1 Surveyors

- i The survey was carried out by:
 - Will Leaning BSc (Hons) MSc is a graduate ecologist & arboriculturist. He is working towards achieving a level 4 qualification in arboriculture.
- ii The survey was completed during suitable conditions as detailed in the table below.

Table 1: Summary of conditions during survey

| Abiotic Factor | Survey 1 |
|-----------------------------|--------------------------|
| Survey type | BS 5837:2012 Tree Survey |
| Date completed | 25/01/2022 |
| Temperature | 3 °C |
| Wind speed (Beaufort Scale) | 2 |
| Cloud cover | 100% |
| Precipitation | 0 |

5.2 Statutory Tree Protection

- i The St Albans City & District Council District mapping service was consulted on Wednesday 26th January 2022. This resource confirmed that the site does not lie within a conservation area and that none of the trees detailed within this report are covered by a tree preservation order (TPO).
- ii The trees on the site are therefore not currently subject to any statutory protection and there are no restrictions on tree works being carried out at this location. However, it is recommended that immediately prior to carrying out any future tree works, further confirmation is obtained from St Albans City & District Council that the trees remain unprotected.

5.3 Tree Survey

- i The survey assessed 23 individual trees, 8 groups of trees, and 5 hedgerows, the quality and value of which are summarised in the table below whilst full results of the tree survey are provided in the Tree Schedule (Appendix A).
- ii Individual trees, groups, and hedgerows along the access road and field boundary had extensive evidence of management. Such management allows for vehicle access. Trees onsite were identified as being category C due to either their small size or limited value within the environment. T23 was identified near the entrance to site but given its position and existing hardstanding, it is not foreseen to be impacted by development provided existing hard standing is retained.

Table 2: Survey Results

| BS5837:2012 Tree Quality Assessment Category | | Trees | Groups | Total |
|--|--|-----------|-----------|-----------|
| A | Trees of high quality which are healthy and attractive with high visibility and no significant defects, and which can make a substantial contribution for a minimum of 40 years | 0 | 0 | 0 |
| B | Trees of moderate quality which are healthy and attractive but with some remediable defects such that they are in a condition to be able to make a significant contribution for a minimum of 20 years | 1 | 0 | 1 |
| C | Trees of low quality which are unremarkable, of limited merit and that are easily replaced, small-growing, young species which have a relatively low potential amenity value, and low landscape benefits. These trees typically include self-seeded trees of limited life span, small (below 150mm stem diameter) and young trees and trees of poor form and limited amenity value. | 22 | 13 | 35 |
| U | Trees which are in such a condition that they cannot realistically be retained as living trees in the context of the current land use for longer than 10 years and/or are considered to be unsuitable for retention in the proximity of new dwellings or areas of public open space. | 0 | 0 | 0 |
| Total | | 23 | 13 | 36 |

6 ARBORICULTURAL IMPACT ASSESSMENT

6.1 Introduction

- i The arboricultural constraints, both above and below ground, identified during the tree survey (Section 5) and illustrated on the Tree Constraints Plan (Appendix A), have been used, through consultation with the Client, to inform the proposed site layout design.
- ii The following arboricultural impact assessment evaluates the direct and indirect effects of the proposed design, with recommendations for appropriate mitigation where necessary. It takes account of the effects of any tree loss required to implement the design and any proposed construction activities which may have the potential to damage retained trees.

6.2 Trees Suitable for Retention

- i Where possible, it is generally considered desirable for any Category 'A' and Category 'B' trees to be retained and appropriately integrated within the layout for new developments. Category 'U' trees are unsuitable for retention other than for the very short-term or exceptionally for their conservation value and therefore should not be considered to be a constraint to development.
- ii In assessing the probable impact of the proposed development on the trees and vice versa, and therefore identifying which trees are suitable for retention and integration within the context of the proposed layout, the following factors have all been considered:
 - Root Protection Areas for Retained Trees
 - Shading
 - Direct Damage
 - Construction Activity
 - Demolition/Ground Works
 - Future Pressure for Tree Removal and Pruning
 - Seasonal Nuisance
 - Infrastructure
 - Future Management

6.3 Root Protection Areas (RPAs)

- i Recommended Root Protection Areas (RPA) for all individual trees on or immediately adjacent to the survey area are detailed within the Tree Schedule (Appendix A) and illustrated on the Tree Constraints Plan (Appendix C).
- ii These RPAs have been calculated following the recommendations within BS5837:2012 Section 4.6 and are represented on the Tree Constraints Plan as a circle centred on the base of the tree's stem. Should any deviation from this circular RPA be considered appropriate, for example where previous site conditions (the presence of roads, structures, and underground apparatus), topography, or soil type/structure will have influenced root growth, any modifications to the RPA will be clearly explained and reflect a soundly based arboricultural assessment of the likely root distribution for the individual tree. Any such modified RPA will be of an overall area which is equivalent to the BS5837:2012 recommendation.
- iii Recommendations for RPAs for any groups of trees, woodlands, or hedgerows, where the positions of individual trees are not included on the provided topographical survey, also reflect a soundly based arboricultural assessment of the likely collective root distribution of the constituent trees.

6.4 Recommendations for Tree Removals

- i The survey identified 23 individual trees, 8 groups, and 5 hedges.

- ii Two individual trees and sections of three groups have been identified as requiring removal solely to accommodate the proposed new site layout. Small sections of G3 (a small stand of holly and hazel), H2 (Hazel), and H3 (a species rich hedgerow) require removal in order to allow pathways through the groups for access to the public right of way beyond the southern boundary. T9 (poor condition holly) and T10 (poor condition field maple) will also require removal to facilitate these paths.
- iii Table 5 (section 7.1) below provides a summary of all recommended tree works (pruning and removals).
- iv All Arboricultural work should be carried out by qualified and competent Arborists working to BS 3998:2010 'Tree Work – Recommendations'.

6.5 Tree Loss Evaluation

- i The site is predominantly boundary trees which will provide valuable screening from adjacent residential and commercial properties, which will only be enhanced by additional planting indicated within the illustrative layout plan (TARC3006-4001-E Illustrative Layout- A3 Landscape). These trees are located as to not impact upon the proposed development. The two individual tree removals and three group partial removals are minor and are not expected to significantly impact upon the amenity value of such groups given their position and limited size.
- ii Any arboricultural and amenity losses should be balanced against the overall benefits of the development and mitigated against/compensated for through appropriate new tree planting, as part of the overall landscaping scheme for the development with the aim of maintaining an appropriate amount of tree cover whilst improving the long term arboricultural value of the site.

6.6 Recommendations for Tree Pruning

- i Any recommendations within the Tree Survey Schedule (Appendix A) details pruning works **solely** in the context of the current use of the site that are recommended in the interest of good arboricultural management of the trees irrespective of any changes in use of the site. These recommendations should not be considered as necessary to implement or facilitate the proposed development.
- ii Any additional pruning which is recommended solely to accommodate the proposed site layout (e.g. access facilitation pruning) is detailed within Table 5 (section 7.1).
- iii All Arboricultural work should be carried out by qualified and competent Arborists working to BS 3998:2010 'Tree Work – Recommendations'.

6.7 Tree Protection Plan

- i The Tree Protection Plan (Appendix D), when read in conjunction with this report, details the required tree protection and mitigation measures for all trees proposed to be retained and integrated within the proposed layout.
- ii The Tree Protection Plan is superimposed on the proposed layout and includes details of;
 - Trees selected for retention and trees proposed for removal.
 - The precise location and specification of protective barriers to form a construction exclusion zone around the retained trees.
 - The extent and type of any temporary ground protection, and/or any additional physical measures, that are recommended in association with any temporary access or other activities which are permitted within the construction exclusion zone.
 - The position, extent and general construction specification of any new permanent new hard surfacing within the RPA.

6.8 Shading

- i Although there are circumstances where shade from trees could be considered beneficial, excessive shading of buildings by trees can be a problem, particularly where it affects rooms which require natural light. Similarly, it is often considered that open spaces such as gardens and sitting areas benefit from direct sunlight, for at least part of the day, and therefore that excessive shading of these areas by trees is undesirable.
- ii In this instance, no further investigation, illustration or mitigation is considered necessary due to the generally favourable layout orientation which means that the development is not considered likely to be subjected to an unreasonable level of shading from trees.
- iii Shading can be represented using drawn segments, with radii equivalent of the current tree height, taken from the centres of those surveyed tree stems that are considered to be relevant, drawn from due north-west to due east. These segments represent a basic illustration of the shade pattern through the main part of the day and based on advisory comments detailed in section 5.22, Note 1 of BS 5837:2012.
- iv The projected shading in relation to the proposed development for all of the trees proposed to be retained is shown on the Tree Shading Plan at Appendix *.

6.9 Direct Damage

- i All new developments should consider the likelihood of direct damage occurring to any new structures, hard surfacing or associated utilities from incremental tree stem/root growth or mechanical damage resulting from encroachment of branches.
- ii The proposed layout locates buildings within the RPA of trees at the northwest corner of the field. It is recommended that the layout plan is adjusted to accommodate the RPA of these trees.
- iii For any proposed new planting, Table 3 below, taken from Annex A of BS 5837:2012, provides recommendations that are advised as minimum distances from structures and services for new tree plantings.

Table 3: Minimum distance between young trees or new planting and structure to avoid direct damage to a structure from future tree growth

| Type of structure | Minimum distance between young trees or new planting and structure, in metres (m) | | |
|---|---|---------------------------------------|-------------------------------|
| | Stem dia. ≤300mm ^A | Stem dia. 300mm to 600mm ^A | Stem dia. ≥600mm ^A |
| Building and heavily loaded structures | — | 0.5 | 1.2 |
| Lightly loaded structures such as garages, porches etc. | — | 0.7 | 1.5 |
| Services | | | |
| ≤1m deep | 0.5 | 1.5 | 3.0 |
| ≥1m deep | — | 1.0 | 2.0 |
| Masonry boundary walls | — | 1.0 | 2.0 |
| In-situ concrete paths and drives | 0.5 | 1.0 | 2.5 |
| Paths and drives with flexible surfaces or paving slabs | 0.7 | 1.5 | 3.0 |

- A) Diameter of stem at 1.5m above ground level at maturity.

©The British Standards Institution 2012

6.10 Temporary Ground Protection

- i The proposed site layout does not include any conflict between the necessary construction working space and retained trees. Therefore, it is not considered that any temporary ground protection will be required to implement the development.
- ii British Standard 5837:2012 advises that temporary ground protection should be capable of supporting any traffic entering or using the site without being distorted or causing compaction to underlying soil and further provides the following note:

The ground protection might comprise one of the following:

a) for pedestrian movements only, a single thickness of scaffold boards placed either on top of a driven scaffold frame, so as to form a suspended walkway, or on top of a compression-resistant layer (e.g. 100 mm depth of woodchip), laid onto a geotextile membrane;

b) for pedestrian-operated plant up to a gross weight of 2 t, proprietary, inter-linked ground protection boards placed on top of a compression-resistant layer (e.g. 150 mm depth of woodchip), laid onto a geotextile membrane;

c) for wheeled or tracked construction traffic exceeding 2 t gross weight, an alternative system (e.g. proprietary systems or pre-cast reinforced concrete slabs) to an engineering specification designed in conjunction with arboricultural advice, to accommodate the likely loading to which it will be subjected.

- iii Final on-site measurements should be taken to ascertain the extent of any tree protection measures and provide an indication of whether incursions, which have not been anticipated, into the RPAs of retained trees might prove necessary.

6.11 Excavation/Ground Works

- i The installation of any protective mitigation measures, if necessary, prior to the commencement of any works on site, will allow excavations and ground works to take place whilst minimising any anticipated adverse effect and/or impact on the retained trees.
- ii All plant and vehicles engaged in ground works should either operate outside the RPAs, or run on appropriate ground protection, if necessary, in the proximity of retained trees.
- iii Where trees stand adjacent to hard surfaces and/or buildings to be removed, excavation should be undertaken inwards, from within the footprint of the existing hard surfacing, or outside of the RPAs.

6.12 Construction Within the Root Protection Area


- i The proposed building layout at the northwest corner of the development interferes with the root protection areas of T2, T3, and T5. It is recommended that the layout of this area is altered so that foundations are not dug within this zone, compromising the structural integrity of these trees.
- ii The use of traditional strip foundations can result in extensive root loss and should be avoided. However, BS5837:2012 recommends that the insertion of specially engineered structures within RPAs may be justified if it enables the retention of a good quality tree (usually category A or B) that would otherwise be lost.

- iii The foundation design should minimise any adverse impact on the trees and should take into consideration all relevant site-specific constraints. In order to arrive at a suitable solution, the combined advice of the project arboriculturist and an engineer will be required.
- iv BS5837:2012 recommends that root damage can be minimised by using piles, located optimally to avoid any structural roots, by means of hand tools or compressed air soil displacement, to a minimum depth of 600mm, or beams laid at or above ground level to avoid tree roots.
- v Where piling is to be installed near to trees, the smallest practical pile diameter should be used to reduce the possibility of striking major tree roots. Temporary ground protection, appropriate to the size of the piling rig in use, should be used as detailed above in section 6.6.
- vi It may be appropriate for slabs for minor structures (e.g. a shed base) to be formed within the RPA. It should however be placed on the existing ground level with no new excavation and should not exceed an area greater than 20% of the unsurfaced ground within the RPA.
- vii The proposed layout does not include any construction within the RPA and so there is no requirement for any specially engineered structures in this instance.

6.13 Hard Surfacing Within the Root Protection Area

- i It is not anticipated that the installation of any specially engineered hard surfaces to protect the roots of retained trees will be necessary in this instance. However, general guidance on such surfacing is provided below should a subsequent need arise.
- ii BS5837:2012 recommends that three-dimensional cellular confinement systems, incorporating geotextile or impermeable barriers as necessary, may be appropriate sub-base options for new hard surfacing within the RPA.
- iii A 'no-dig' design should be used which does not require excavation into the soil other than the removal, using hand tools, of any turf layer or other surface vegetation. The structure of the hard surface should be designed to avoid localised compaction and in all cases, the advice of a structural engineer should be sought to ensure that the design is suitable for the anticipated vehicle loads it will be subjected to.
- iv An assessment should be made to establish whether the existing site topography lends itself to the installation of a three-dimensional cellular confinement system. Final on-site measurements should be taken to ascertain the extent of any incursions into the RPA and provide subsequent guidance on the extent of any 'no-dig' installation.
- v The new hard surfacing should be resistant to deformation by tree roots and should be set back from the tree's stem and above ground buttresses by a minimum distance of 500mm to allow for growth and movement. Where no-dig installations are proposed to be located particularly close to the main stems of retained trees then it is recommended that consideration is given to realigning the hard surfacing in order to reduce the total area (m²) of RPAs affected in order to reduce the likelihood for future pruning pressure and minimise the potential for any detrimental impact on the retained trees.
- vi It is recommended that the total area for all new permanent hard surfacing should not exceed 20% of any existing unsurfaced ground within the RPA.
- vii Indicative cross-sectional drawings of a suitable three-dimensional cellular confinement system (CellWeb™) are shown below (Figure 3).

Figure 2: Cross section illustrating a permeable tarmac surface finish



6.14 Construction Activity

- i The installation of any recommended protective or mitigation measures prior to the commencement of any works on site will allow the development to take place whilst minimising any anticipated adverse effect and/or impact on the retained trees.
- ii All plant and vehicles engaged in construction works should either operate outside the RPA, and/or run-on appropriate ground protection.

6.15 Future Pressure for Tree Pruning/Removal

- i Whilst the presence of retained trees can often enhance the immediate environment upon completion, any proposed layout should provide sufficient space that will allow for future tree growth and to provide a subsequently reduced need for future, frequent remedial pruning.
- ii The tree works detailed in Table 5 are considered, in this instance, to provide an environment and layout juxtaposition that will allow for the future growth of the retained trees whilst minimising any immediate future pruning pressures.

6.16 Seasonal Nuisance

- i Foliage, fruit, and cone fall can be considered by some to be a nuisance and requests to Local Planning Authorities to carry out pruning works to negate these issues are often refused due in part to their brief, seasonal nature of the problem.
- ii Providing a suitable juxtaposition when considering new layouts will help in minimising issues experienced by people living in proximity to trees.
- iii A certain level of leaf fall in the autumn will be inevitable due to the generally deciduous nature of the existing trees on the site. This it is however not considered to be unreasonable in the context of the site's use.

6.17 Infrastructure

- i Infrastructure requirements have been considered and there is no evidence to suggest that retained trees will have an impact on lighting, signage, CCTV sightlines or visibility splays.
- ii Where the installation of any underground apparatus and drainage is considered necessary then particular care should be taken in its routing and methods of installation and wherever possible be routed outside RPAs.
- iii Where routing services outside RPAs is not possible then detailed plans showing the proposed routing should be drawn up in conjunction with the project Arboriculturist. Trenchless insertion methods are

considered appropriate for this purpose and British Standards 5837:2012 details solutions for differing utility apparatus requirements (see table 4 below).

- iv British Standards 5837:2012, Section 7.7.2 suggests that in the event roots can be retained and appropriately protected during exposure, then excavation using hand-held tools might be acceptable for shallow service runs. The National Joint Utilities Group's publication 'NJUG Volume 4' contains further guidelines on the installation of new underground services in proximity to trees.

Table 4: Trenchless solutions for differing utility apparatus installation requirements

| Method | Accuracy | Bore dia. ^{A)} | Max sub. ^{B)} length | Applications | Not suitable for |
|---------------------------------------|-------------------|-------------------------|-------------------------------|---|---|
| Micro tunnelling | ≤20 | 100 to 300 | 40 | Gravity-fall pipes, deep apparatus, watercourse/roadway undercrossing | Low-cost projects due to relative expense |
| Surface-launched directional drilling | ≈100 | 25 to 1,200 | 150 | Pressure pipes, cables including fibre optic | Gravity-fall pipes, e.g. drains and sewers ^{C)} |
| Pipe ramming | ≈150 | 150 to 2,000 | 70 | Any large-bore pipes and ducts | Rocky and other heavily obstructed soils |
| Impact moling ^{D)} | ≈50 ^{E)} | 30 to 180 ^{F)} | 40 | Gas, water and cable connections, e.g. from street to property | Any application that requires accuracy over distances in excess of 5m |

A) *Dependent on strata encountered.*

B) *Maximum subterranean length.*

C) *Pit-launched directional drilling can be used for gravity fall pipes up to 20m subterranean length.*

D) *Impact moling (also known as thrust-bore) generally requires soft, cohesive soils.*

E) *Substantial inverse relationship between accuracy and distance.*

F) *Figures given relate to single pass up to 300mm bore achievable with multiple passes.*

©The British Standards Institution 2012

6.18 Landscaping

- i BS 5837:2012 advises that any new tree planting and associated landscaping proposals should consider the ultimate height and spread, form, habit and colour, density of foliage, and maintenance implications, in relation to both the built form of the new development, and the retained landscape features.
- ii Consideration should also be given to the advice detailed in section 6.4 in respect of distances of newly planted trees in relation to new structures.
- iii For all new tree planting, the guidance within BS 8545:2014 'Trees: from nursery to independence in the landscape – Recommendations' should be followed.
- iv No specific details of any proposed landscaping have been provided beyond potential additional trees within the illustrative layout plan (TARC3006-4001-E Illustrative Layout- A3 Landscape).

6.19 Issues to be addressed by an Arboricultural Method Statement

- i The Arboricultural Method Statement (Section 7) details the general methodology for the implementation of those aspects of the proposed development that have the potential to result in damage to the retained trees.

7 ARBORICULTURAL METHOD STATEMENT

7.1 Recommended Tree Works/Removals

- i Tree works tabled below (Table 5) have been identified as a result of one or more of the following reasons:
- to directly implement the proposal,
 - to facilitate the implementation and construction of the proposals,
 - to assist in the creation of a balanced and desirable layout juxtaposition and
 - in the interests of reasonable arboricultural management.
- ii All tree works should be carried out by qualified and competent Arborists working to BS 3998:2010 'Tree Work – Recommendations'.

Table 5: Summary of Recommended Tree Works

| Tree No. | Species | BS5837:2012 Category | Recommended Works |
|----------|--|----------------------|---|
| G3 | Holly, Hazel | C1 | Partial removal – clearings through this group and hedge are recommended to accommodate path construction on the southern boundary. |
| H2 | Hazel | | |
| H3 | Hazel, Holly, Field Maple, Ash, Purging buckthorn, English Oak | | |
| T9 | Holly | C1 | Remove – to accommodate path construction on the southern boundary. |
| T10 | Field maple | | |

7.2 Summary of Mitigation

- i The table below summaries the mitigation methods required for the site, specific to any trees where their RPA may be subject to impact by the proposed development.
- ii Each specific requirement is detailed further in the subsequent sections of this report.

Table 6: Summary of Mitigation Requirements

| Tree No. | Species | Works effecting | Mitigation Required |
|---------------------|---------|--|--|
| Throughout the site | | Retained trees in general proximity to the proposed construction works | Create a construction exclusion zone, by erecting and maintaining temporary tree protection fencing for the duration of the construction works. The tree protection fencing should be installed as detailed on the Tree Protection Plan (Appendix D). |


7.3 Erection of Protective Fencing

- i It is recommended that temporary protective fencing should be erected in order to create a construction exclusion zone which adequately protects the retained trees from damage during the construction works.

This fencing should be erected at the outset of the development works before any activities (including demolition and ground works) are carried out and materials/ plant are brought onto site.


- ii The recommended position for protective fencing is detailed on the Tree Protection Plan (Appendix D).
- iii The fencing should consist of a vertical and horizontal scaffold framework which is well braced to resist impacts as seen below in Figure 4.

Figure 3: Default specification for protective barrier © British Standards Institute



- iv All-weather warning notices should be attached to the fencing to clearly identify the area as a tree protection exclusion zone into which access is not permitted
- v Once erected, the protected area should be regarded as sacrosanct and the fencing should not be removed or altered unless recommended by the project Arboriculturist and, where necessary, approval from the local planning authority.
- vi Where the site circumstances and associated risk of damaging incursion into the RPAs do not necessitate the default level of protection, an alternative specification may be considered to be appropriate. For example, 2m tall welded mesh panels on rubber or concrete feet as illustrated below in Figure 5.

Figure 4: Alternative Specification for Protective Fencing © British Standards Institute



- vii In this instance, it is considered that the associated risks to trees from the proposed development do not necessitate the default specification and therefore that use of the alternative specification will be appropriate.

7.4 Additional General Precautions Outside of the Exclusion Zone

- i Fires on site should be avoided wherever possible. Where they are unavoidable, they should be kept well away from the exclusion zone, and only lit in positions where heat will not affect foliage or branches. The potential size of a fire and wind direction should be taken into account, and it should be attended at all times until safe to leave.
- ii Any materials, fuel, or chemicals whose accidental spillage would cause damage to a tree should be stored and handled well away from the exclusion zone.

7.5 Site Monitoring

- i Following consideration of the likely arboricultural impacts to the development, together with the recommended mitigation options, it is not considered that on-site arboricultural monitoring will necessary during the construction works.
- ii Random site monitoring can take place throughout the duration of the construction to check that all guidelines are being adhered to.

7.6 Ground Works, Demolition & Construction Works

- i Installation of all recommended protective mitigation measures prior to the commencement of any works, combined with use of temporary ground protection and/or the retention of existing hard surfacing within the RPAs, will allow the ground works to take place whilst minimising any adverse effect or impact on the retained trees.
- ii All plant and vehicles engaged in ground works should either operate outside the RPA or run-on temporary ground protection or existing hard standing, where appropriate.
- iii During ground works and demolition, the utmost caution should be used to not sever any roots, especially those measuring $\geq 25\text{mm}$ in diameter. Any roots uncovered roots should be wrapped/covered to prevent them from desiccation and rapid temperature changes (any wrapping should be removed prior to backfilling).
- iv In the case where plant or wide/tall loads are being used, it must be ensured that all parts of the equipment remain outside of the RPAs, in order that they can operate without coming into contact with any of the on-

site or adjacent trees. All works must have appropriate supervision by a banksman, to ensure that adequate clearance from trees is maintained at all times.

- v Access facilitation pruning should not be necessary on site but if it does become necessary to maintain a safe clearance. All work must be approved by the project Arboriculturist and carried out by a qualified and competent Arborist working to BS 3998:2010.
- vi If damage occurs to part of a tree during the works, the project Arboriculturist must be contacted without delay.

7.7 Soil Compaction and Remediation Measures

- i Soil that has been compacted will not provide suitable conditions for the survival and growth of vegetation, whether existing or new, and is a common cause of post-construction tree loss on development sites.
- ii Compacted soil will adversely affect drainage, gas exchange, nutrient uptake, and organic content, and will seriously impede or restrict root growth.
- iii Soil compaction should be avoided around existing vegetation, including trees, and in areas where new planting or seeding is proposed.
- iv Where soil compaction has occurred near to existing trees, remedial works might include sub-soil aeration using compressed air, and the addition of other materials, preferably of a bulky, organic nature (but excluding peat), to improve structure.
- v Heavy mechanical cultivation such as ploughing or rotavating should not occur within the RPA.
- vi Any cultivation operations should be undertaken carefully by hand to minimize damage to the tree, particularly the roots.
- vii Decompaction measures include forking, spiking, soil augering and tilled radial trenching. Care should be taken during such operations to minimize the risk of further damage of tree roots.

7.8 Contractors Storage, Parking & Access

- i Provision should be made for welfare facilities, the site office, contractor parking, storage for materials, plant and spoil, and space for mixing, all outside of the RPAs of retained trees.
- ii In this instance, it is considered that there is sufficient space for provision of the above, without placing significant constraints on the working space available for the construction and its associated activities.

7.9 Completion

- i At the completion of the construction works, before removal of any of the tree protection measure at the completion of the project, it is recommended that the advice of the project Arboriculturist is sought regarding whether a re-survey of the retained trees is necessary for signs or symptoms of damage and/or stress that the construction may have caused.
- ii The protective fencing and ground protection measures should remain in position until its use is considered unnecessary and any risk of damage to the retained trees and/or their respective RPAs e.g. soil compaction from vehicular plant or machinery, has completely passed.

7.10 Tree Planting & After Care

- i When planning or implementing any new tree planting scheme, it is recommended that the guidance within BS 8545:2014 'Trees: from nursery to independence in the landscape – Recommendations' is followed.
- ii The following points summarise good after care for newly planted trees with an additional consideration to any necessary formative, corrective and maintenance pruning:

- iii Water the trees immediately after planting and weekly throughout the first growing season by allowing 10 – 20 litres of water for each tree. This is especially important during prolonged periods of dry weather in which case the frequency of watering may need to be increased.
- iv Do not allow weeds or grass to grow within a 500mm radius of the stem.
- v Maintain an organic mulch (e.g. composted woodchip or bark) to a minimum depth of 75mm for a radius of 500mm around the base of new trees.
- vi At the end of each growing season, check that tree-ties are not damaging the tree stems and loosen if necessary.
- vii Ensure that the tree stakes remain firm while the new planting becomes established and only remove when the tree can support itself, usually after a period of 2 -3 years.
- viii Carry out formative pruning to the young trees by removing dead, weak, and crossing branches, epicormic growth, and suckers arising from the roots.

7.11 Contacts

- i RammSanderson Ltd. 0115 930 2493, info@rammsanderson.com

Appendix A: Tree Schedule

| Tree No | Species | Age | Height (m) | Dia (mm) | Crown Spread (m) | | | | Life Exp | Cat | Cond | General Observations | Preliminary Management Recommendations | RPA (m ²) | RPA Radius (m) |
|---------|---|-----|------------|-----------|------------------|---|---|---|----------|-----|------|---|---|-----------------------|----------------|
| | | | | | N | E | S | W | | | | | | | |
| G1 | Hawthorn, English Oak, Wild Cherry | M | 7 (Avg) | 200 (Avg) | / | / | / | / | 20+ | C2 | Fair | Trees offsite. Estimated diameter. Extensive ivy cover prevented a comprehensive VTA. | Monitor ivy cover. | / | 2.4 |
| G2 | English Oak, Field Maple, Ash, Hazel | M | 3 (Avg) | 60 (Avg) | / | / | / | / | 40+ | C2 | Fair | Young trees on field boundary. Damage from edge clearing. Estimated diameter. | No works recommended at present. | / | 0.7 |
| G3 | Holly, Hazel | EM | 4 (Avg) | 50 (Avg) | / | / | / | / | 20+ | C2 | Fair | Screen of early mature individuals with occasional minor gaps. Ivy cover is extensive throughout, reaching the top of some individuals. Diameter estimated due to ivy preventing access. Ivy limited VTA. | Monitor ivy cover. | / | 0.6 |
| G4 | Field Maple, Blackthorn, Ash | SM | 4 (Avg) | 100 (Avg) | / | / | / | / | 20+ | C2 | Fair | Group of close trees with tall grass and bramble. Larger individuals of field maple have significant bark damage. Occasional standing deadwood to 4m. Diameter estimated due to bramble limiting access. | Monitor damaged individuals due to proximity to path. | / | 1.2 |
| G5 | English Oak, Ash, Hawthorn, Hybrid Black Poplar | EM | 8 (Avg) | 150 (Avg) | / | / | / | / | 20+ | C2 | Fair | Diameter estimated due to large brambles preventing access. | No works recommended at present. | / | 1.8 |
| G6 | Hawthorn, Hybrid Black Poplar | SM | 5 (Avg) | 70 (Avg) | / | / | / | / | 20+ | C2 | Fair | Minor pruning where managed along road for vehicle access. diameter estimated. | No works recommended at present. | / | 0.8 |
| G7 | English Oak, Field Maple, Wild Cherry | EM | 8 (Avg) | 200 (Avg) | / | / | / | / | 20+ | C2 | Fair | Minor pruning where group has been managed along the road boundary for vehicle access. Diameter estimated. | No works recommended at present. | / | 2.4 |

| Tree N ^o | Species | Age | Height (m) | Dia (mm) | Crown Spread (m) | | | | Life Exp | Cat | Cond | General Observations | Preliminary Management Recommendations | RPA (m ²) | RPA Radius (m) |
|---------------------|--|-----|------------|-----------|------------------|---|---|---|----------|-----|------|--|--|-----------------------|----------------|
| | | | | | N | E | S | W | | | | | | | |
| G8 | Holly, Field Maple, Ash, Silver Birch, Common Alder | M | 10 (Avg) | 400 (Avg) | / | / | / | / | 20+ | C2 | Fair | Trees away from boundary within school grounds. Good form and structure. Estimated diameter as no access. | No works recommended at present. | / | 4.8 |
| H1 | Holly, Cherry Laurel, Hazel | M | 1 (Avg) | 50 (Avg) | / | / | / | / | 20+ | C2 | Fair | Garden hedge with a mix of species. Continuous. | No works recommended at present. | / | 0.6 |
| H2 | Hazel | M | 2 (Avg) | 50 (Avg) | / | / | / | / | 20+ | C2 | Fair | Hedge with a mix of species. Continuous. Pruning damage typical of a managed hedgerow. | No works recommended at present. | / | 0.6 |
| H3 | Hazel, Holly, Field Maple, Ash, Purging buckthorn, English Oak | M | 2 | 50 (Avg) | 1 | 1 | 1 | 1 | 20+ | C2 | Fair | Hedge with a good mix of species. Continuous. Pruning damage typical of a managed hedgerow. Frequent cover of ivy and large brambles. Some low standing deadwood (3m). | No works recommended at present. | / | 0.6 |
| H4 | Beech | M | 2 | 60 (Avg) | 1 | 1 | 1 | 1 | 20+ | C2 | Fair | Managed hedgerow on access road. Good form. | No works recommended at present. | / | 0.7 |
| H5 | Hawthorn | M | 2 | 50 (Avg) | 1 | 1 | 1 | 1 | 20+ | C2 | Fair | Managed hedgerow on school grounds. Estimated location as not on topographical plan. | No works recommended at present. | / | 0.6 |
| T1 | English Oak | M | 9 | 500 (Est) | 5 | 5 | 5 | 5 | 20+ | C2 | Fair | Good form. Minor pruning damage and infrequent deadwood. Estimated diameter as not on site within private garden. | No works recommended at present. | 113 | 6 |
| T2 | Field Maple | M | 9 | 250 | 4 | 4 | 1 | 4 | 20+ | C2 | Fair | Not accessible so estimated diameter. On property boundary. Minor pruning and storm damage. Southern Side of canopy limited due to competition with T3. Estimated | No works recommended at present. | 28 | 3 |

| Tree N° | Species | Age | Height (m) | Dia (mm) | Crown Spread (m) | | | | Life Exp | Cat | Cond | General Observations | Preliminary Management Recommendations | RPA (m ²) | RPA Radius (m) |
|---------|----------------|-----|------------|-----------|------------------|---|---|---|----------|-----|--|---|---|-----------------------|----------------|
| | | | | | N | E | S | W | | | | | | | |
| | | | | | | | | | | | location as not on topographical plan. | | | | |
| T3 | Field Maple | M | 10 | 450 (Est) | 4 | 5 | 3 | 5 | 20+ | C2 | Fair | Not accessible so estimated diameter. On property boundary. Ivy cover to 6m. Minor pruning and storm damage. Estimated location as not on topographical plan. | No works recommended at present. | 92 | 5.4 |
| T4 | Lawson Cypress | EM | 8 | 150 (Est) | 1 | 1 | 1 | 1 | 20+ | C2 | Fair | Not accessible so estimated diameter. On property boundary. Estimated location not on topographical plan. Very minor ivy cover to 4m. | No works recommended at present. | 10 | 1.8 |
| T5 | Field Maple | M | 10 | 530 | 5 | 5 | 6 | 5 | 20+ | C2 | Fair | On property boundary. Minor pruning and storm damage. Minor deadwood on Eastern side at 5m. Estimated location as not on topographical plan. | No works recommended at present. | 129 | 6.4 |
| T6 | Ash | M | 10 | 450 (Est) | 6 | 7 | 6 | 3 | 20+ | C2 | Fair | Not on site. Estimated diameter. Minor pruning and storm damage especially on southwestern side, epicormic growth abundant. Minor deadwood throughout. Estimated location as not on topographical plan. | No works recommended at present. | 92 | 5.4 |
| T7 | Field Maple | M | 6 | 100 (Est) | 2 | 2 | 2 | 2 | 20+ | C2 | Poor | Not on site. Estimated diameter. Canopy engulfed by ivy. Estimated location as not on topographical plan. | Monitor ivy progression and tree condition. | 5 | 1.2 |
| T8 | English Oak | M | 11 | 450 (Est) | 6 | 5 | 4 | 6 | 20+ | C2 | Fair | Estimated diameter due to extensive ivy cover to 7m. Estimated location not on topographical plan. | Monitor ivy progression and tree condition. | 92 | 5.4 |


| Tree N° | Species | Age | Height (m) | Dia (mm) | Crown Spread (m) | | | | Life Exp | Cat | Cond | General Observations | Preliminary Management Recommendations | RPA (m ²) | RPA Radiu s (m) |
|---------|-------------|-----|------------|-----------|------------------|---|---|---|----------|-----|------|---|--|-----------------------|-----------------|
| | | | | | N | E | S | W | | | | | | | |
| T9 | Holly | M | 4 | 100 | 0 | 1 | 1 | 1 | 10+ | C2 | Poor | Heavily damaged tree within hedgerow. North side canopy absent due to pruning. Estimated location as not on topographical plan. | Monitor ivy progression and tree condition. | 5 | 1.2 |
| T10 | Field Maple | EM | 5 | 170 | 1 | 1 | 1 | 1 | 10+ | C2 | Poor | Damaged tree within hedgerow. North side canopy absent to 3m due to pruning. Estimated location as not on topographical plan. Heavy lichen cover. | Monitor ivy progression and tree condition. | 13 | 2 |
| T11 | Field Maple | M | 12 | 750 (Est) | 5 | 5 | 8 | 6 | 20+ | C2 | Fair | Large tree just outside of boundary. Multi-stem. Ivy cover to 9m. Frequent deadwood and storm damage. One stem has failed at a union, exposing heartwood. Estimated diameter and location as not on topographical plan. | Monitor ivy progression and tree condition. | 255 | 9 |
| T12 | Field Maple | M | 7 | 450 (Est) | 4 | 1 | 3 | 5 | 20+ | C2 | Fair | Eastern canopy restricted by T11. Minor ivy cover to 4m. Estimated diameter and location as not on topographical plan. | Monitor ivy progression and tree condition. | 92 | 5.4 |
| T13 | Field Maple | M | 7 | 220 | 2 | 2 | 1 | 2 | 10+ | C2 | Poor | Significant pruning on southern side. Areas of absent bark from 3m and extensive lichen cover. Estimated location as not on topographical plan. | Monitor tree condition due to proximity to path. | 21 | 2.6 |
| T14 | Ash | M | 7 | 416 | 5 | 6 | 5 | 6 | 20+ | C2 | Fair | Multi-stem. Ivy cover to top of tree. Southern canopy restricted to 3m due to pruning. Estimated diameter and location as not on topographical plan. | Monitor tree condition due to proximity to path. | 79 | 5 |

| Tree N° | Species | Age | Height (m) | Dia (mm) | Crown Spread (m) | | | | Life Exp | Cat | Cond | General Observations | Preliminary Management Recommendations | RPA (m ²) | RPA Radius (m) |
|---------|---------------------|-----|------------|----------|------------------|---|---|---|----------|-----|------|--|--|-----------------------|----------------|
| | | | | | N | E | S | W | | | | | | | |
| T15 | English Oak | M | 6 | 150 | 2 | 2 | 0 | 2 | 20+ | C2 | Fair | Southern canopy restricted due to T16. Estimated location as not on topographical plan. | No works recommended at present. | 10 | 1.8 |
| T16 | Hybrid Black Poplar | M | 10 | 220 | 2 | 4 | 4 | 4 | 20+ | C2 | Fair | Good form tree. Minor pruning wounds at 1m. Estimated location as not on topographical plan. | No works recommended at present. | 21 | 2.6 |
| T17 | Hybrid Black Poplar | M | 11 | 400 | 5 | 6 | 3 | 5 | 20+ | C2 | Fair | Good form tree. Minor pruning wounds and deadwood at 1m. Estimated location as not on topographical plan. | No works recommended at present. | 72 | 4.8 |
| T18 | Hybrid Black Poplar | M | 10 | 200 | 1 | 6 | 4 | 1 | 20+ | C2 | Fair | Good form tree. Estimated location as not on topographical plan. | No works recommended at present. | 18 | 2.4 |
| T19 | Hybrid Black Poplar | M | 10 | 220 | 4 | 4 | 1 | 3 | 20+ | C2 | Fair | Good form tree. Estimated diameter due to brambles. Estimated location as not on topographical plan. Minor pruning wounds to 3m on North side. | No works recommended at present. | 21 | 2.6 |
| T20 | Hybrid Black Poplar | M | 10 | 292 | 2 | 1 | 4 | 5 | 20+ | C2 | Fair | Estimated diameter due to brambles. Estimated location as not on topographical plan. Multi-stem. Limited northeast canopy due to competition with T19. | No works recommended at present. | 38 | 3.5 |
| T21 | Hybrid Black Poplar | M | 8 | 340 | 2 | 5 | 4 | 5 | 20+ | C2 | Fair | Estimated location as not on topographical plan. | No works recommended at present. | 53 | 4.1 |
| T22 | Field Maple | M | 8 | 388 | 4 | 4 | 3 | 4 | 20+ | C2 | Fair | Pruned on south side for road access. Multi-stem. Estimated location as not on topographical plan. | No works recommended at present. | 69 | 4.7 |


| Tree N° | Species | Age | Height (m) | Dia (mm) | Crown Spread (m) | | | | Life Exp | Cat | Cond | General Observations | Preliminary Management Recommendations | RPA (m ²) | RPA Radius (m) |
|---------|-------------|-----|------------|-----------|------------------|---|---|---|----------|-----|------|--|--|-----------------------|----------------|
| | | | | | N | E | S | W | | | | | | | |
| T23 | English Oak | M | 10 | 850 (Est) | 7 | 7 | 7 | 7 | 20+ | B2 | Fair | Good form tree. Estimated diameter due to being off site within school grounds. Estimated location as not on topographical plan. | No works recommended at present. | 327 | 10.2 |


Appendix B: Key to Species Scientific Names

| Common Name | Scientific Name |
|---------------------|---------------------------------|
| Ash | <i>Fraxinus excelsior</i> |
| Beech | <i>Fagus sylvatica</i> |
| Blackthorn | <i>Prunus spinosa</i> |
| Cherry laurel | <i>Prunus laurocerasus</i> |
| English oak | <i>Quercus robur</i> |
| Field maple | <i>Acer campestre</i> |
| Hawthorn | <i>Crataegus monogyna</i> |
| Hazel | <i>Corylus avellana</i> |
| Holly | <i>Ilex aquifolium</i> |
| Hybrid black poplar | <i>Populus spp.</i> |
| Lawson cypress | <i>Chamaecyparis lawsoniana</i> |
| Purging buckthorn | <i>Rhamnus cathartica</i> |
| Wild cherry | <i>Prunus avium</i> |



LEGEND:

-  Category A - Trees of High Quality
 -  Category B - Trees of Moderate Quality
 -  Category C - Trees of Low Quality
 -  Category U - Trees Unsuitable for Retention
-
-  Tree Trunk
Root Protection Areas (RPA)
Tree Canopy Spread




| | | |
|------------------------------------|-----------|------------|
| Client : | | |
| Tarmac Limited | | |
| Project: | | |
| Land off High Street, Colney Heath | | |
| Drawing Title : | | |
| Tree Constraints Plan | | |
| Drg No. | Rev : | |
| RSE_5500_TCP | V1 | |
| Drm By : | Scale : | Date : |
| WCL | 1:1000@A3 | 31/01/2022 |




Hard standing to be retained. If re-surfacing is required do not remove foundation layer

T2, T3, and T5 will require removal if the adjacent building cannot be relocated.

LEGEND:

-  Category A - Trees of High Quality
-  Category B - Trees of Moderate Quality
-  Category C - Trees of Low Quality
-  Trees proposed for removal
-  Tree Trunk
Tree Canopy Spread
-  Tree Protection Fencing



Client :
Tarmac Limited

Project:
Land off High Street, Colney Heath

Drawing Title :
Tree Protection Plan

Drg No. : **RSE_5500_TPP** Rev : **V1**

Drm By : **WCL** Scale : **1:1000@A3** Date : **31/01/2022**